

Exhibit C

Act ID	Description	WORK DAYS	WEEKS	MO'S	Early Start	Early Finish											
							2010	2011	2012	2013	2014	2015	2016	2017	2018		
SUFFOLK CONSTRUCTION - NO ACCELERATION																	
GARAGES - P1 FIRST																	
P1																	
250	P1 - SITEWORK & EXISTING UTIL. REMOVAL	20	4	0.9	03MAY10	28MAY10							P1 - SITEWORK & EXISTING UTIL. REMOVAL				
260	P1 - STRUCTURE (8.5-months)	185	37	8.5	31MAY10	16FEB11							P1 - STRUCTURE (8.5-months)				
270	P1 - MEP'S / FACADE / FINISHES	87	17.5	4	03FEB11	03JUN11							P1 - MEP'S / FACADE / FINISHES				
280	P1 - TOTAL DURATION (13 months)	282	56	13	03MAY10	03JUN11							P1 - TOTAL DURATION (13 months)				
P2																	
290	P2 - SITEWORK & EXISTING UTIL. REMOVAL	20	4	0.9	24MAY10	18JUN10							P2 - SITEWORK & EXISTING UTIL. REMOVAL				
300	P2 - STRUCTURE (9-months)	195	39	9	21JUN10	23MAR11							P2 - STRUCTURE (9-months)				
310	P2 - MEP'S / FACADE / FINISHES	110	22	5	24FEB11	28JUL11							P2 - MEP'S / FACADE / FINISHES				
320	P2 - TOTAL DURATION (14 months)	305	61	14	24MAY10	28JUL11							P2 - TOTAL DURATION (14 months)				
P1 END VS P3 START (no AHJ help)																	
325	P1 FINISH VS. P3 START (8 months)	169	34	8	07OCT10	03JUN11							P1 FINISH VS. P3 START (8 months)				
P1 END VS P3 START (w/ AHJ help)																	
335	P1 EARLY PARKING VS. P3 START (6 months)	124	25	6	07OCT10	01APR11							P1 EARLY PARKING VS. P3 START (6 months)				
P3																	
330	P3 - SITEWORK & EXISTING UTIL. REMOVAL	20	4	1	07OCT10	03NOV10							P3 - SITEWORK & EXISTING UTIL. REMOVAL				
340	P3 - STRUCTURE (9 months)	195	39	9	04NOV10	09AUG11							P3 - STRUCTURE (9 months)				
350	P3 - MEP'S / FACADE / FINISHES	110	22	5	13JUL11	15DEC11							P3 - MEP'S / FACADE / FINISHES				
360	P3 - TOTAL DURATION (14 months)	305	61	14	07OCT10	15DEC11							P3 - TOTAL DURATION (14 months)				
P4																	
370	P4 - SITEWORK & EXISTING UTIL. REMOVAL	20	4	1	21OCT10	17NOV10							P4 - SITEWORK & EXISTING UTIL. REMOVAL				
380	P4 - STRUCTURE (9 months)	195	39	9	18NOV10	23AUG11							P4 - STRUCTURE (9 months)				
390	P4 - MEP'S / FACADE / FINISHES	110	22	5	27JUL11	30DEC11							P4 - MEP'S / FACADE / FINISHES				
400	P4 - TOTAL DURATION (14 months)	305	61	14	21OCT10	30DEC11							P4 - TOTAL DURATION (14 months)				
OVERALL																	
420	OVERALL PROJECT DURATION (19.75 mo.)	428	86	19.75	03MAY10	30DEC11							OVERALL PROJECT DURATION (19.75 mo.)				
SURFACE LOTS																	
W3, W2, W1, E3																	
430	COMPLETE W3, W2, W1 AND E3	65	13	3	28SEP11	30DEC11							COMPLETE W3, W2, W1 AND E3				
E1 AND E2																	
440	COMPLETE E1 AND E2 (additional GC's)	42	8.5	2	01JUN12	31JUL12							COMPLETE E1 AND E2 (additional GC's)				

Start date	03MAY10
Finish date	31JUL12
Data date	03MAY10
Run date	04MAR10
Page number	1A
© Primavera Systems, Inc.	

MARLINS PARKING FACILITIES

DRAFT

P4 - approx. 551,000 TOTAL SF
P3 - approx. 562,000 TOTAL SF
P2 - approx. 556,000 TOTAL SF
P1 - approx. 414,000 TOTAL SF

- Early bar
- Early start point
- Early finish point
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point