

# UTILITY WORK SCHEDULE

Project Number: <u>B-50638</u>	Commission District: _____
Project Name: <u>NORTH BAYSHORE DRIVE - FR: NE 17 TER TO NE 19 STREET</u>	
Utility Agency/Owner (UAO): <u>XO COMMUNICATIONS - MIAMI, FLORIDA</u>	

### A. Summary of Utility Work And Execution

NON-CONSTRUCTION ITEMS	ESTIMATED CALENDAR DAYS	CONSTRUCTION ITEMS	ESTIMATED CALENDAR DAYS
Total Preliminary		Total Prior Project Construction	<u>25 DAYS</u>
Total Material Procurement	<u>25 DAYS *</u>	Total During Project Construction	<u>10 DAYS</u>
Total Right-of-Way Acquisition	<u>2 DAYS</u>		
Total Other			

\* AS OF 4-25-07

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated 3/26/07. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.  
 Representative: MILTON WRIGHT Telephone Number: 305-356-3160

UAO Project Representative: <u>MILTON WRIGHT</u>	Telephone Number: <u>305-356-3160</u>	E-Mail: <u>MILTON.WRIGHT@XO.COM</u>
UAO Field Representative: <u>FR EXPERTECH</u>	Telephone Number: _____	E-Mail: _____
UAO Field Representative: <u>PRAX PENA</u>	Telephone Number: <u>786-663-9226</u>	E-Mail: _____
UAO Field Representative: _____	Telephone Number: _____	E-Mail: _____

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

- No changes to forms document.
- Appendix "Changes to Forms Document" is attached NA Number of Attachment Pages.

<b>Authorized Utility Agent:</b>	<b>*Engineer of Record (EOR):</b>	<b>Acceptance by the City of Miami Utilities:</b>
<u>[Signature]</u> (Signature)	<u>[Signature]</u> (Signature)	_____
<u>MILTON WRIGHT</u> (Printed Name)	<u>MILTON WRIGHT</u> (Printed Name)	_____
<u>IMPLEMENTATION ENG.</u> (Title)	<u>IMPLEMENTATION ENG.</u> (Title)	_____
<u>4-24-07</u> (Date)	<u>4-24-07</u> (Date)	_____

(\*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications and Utility Work Schedule)

CITY OF MIAMI  
UTILITY WORK SCHEDULE

UTILITIES  
Page 2 of 3

JUL. 24. 2007 1:04PM

Project Number: B-50658	Commission District:
Project Name: NORTH BAYSHORE DR. FROM: NE 17 TER TO NE 19 ST.	
Utility Agency/Owner (UAO): MILTON WRIGHT - XO COMMUNICATIONS.	

B. Special Conditions / Constraints

1. ALL FACILITIES (CABLE, CONDUIT & HANDHOLE) WILL BE RELOCATED CLOSER TO RIGHT-OF-WAY LINE, WITH THE EXCEPTION OF STARTING AND ENDING HANDHOLE. (STARTING HH AT STATION MKS # 165-166). ENDING HH LOCATED BETWEEN STATION MKS # 153-154.
2. AT ENDING HH (MKS # 153-154) XO COMMUNICATIONS CONSTRUCTION REP. (EXPERTECH) WILL EXPOSE ITS 5" CONDUIT CROSSING BAYSHORE DR. TO ENABLE 18" RCP TO BE CONSTRUCTED UNDERNEATH. COORDINATION IS NEEDED TO GET EXPERTECH ON SITE AT TIME 18" RCP IS TO BE PLACED. REQUESTING 3-4 DAYS ADVANCE NOTICE.
3. CITY OF MIAMI WILL ASSIST AND POSSIBLE ALLOW XO/EXPERTECH TO RELOCATE FACILITIES UNDER CITY OF MIAMI PLANNED CONSTRUCTION PERMIT.

NO. 2199 P. 2

CITY OF MIAMI  
UTILITY WORK SCHEDULE

JUL 24, 2007 1:05 PM

Project Number: <b>B-50658</b>		Commission District:		
Project Name: <b>RAYSHORE DRIVE, NE 17 TER TO NE 19 ST.</b>				
Utility Agency/Owner (UAO): <b>XO COMMUNICATIONS — MILTON WRIGHT</b>				
C. Disposition of Facilities (List All Existing & Proposed) on Project:				
UTILITY FACILITIES BY STATUS/ TYPE / SIZE / MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
1. 5" PVC CONDUIT E/W 4-1/4" INNERDUCT & 72-FIBER OPTIC CABLE (STN 153-166)	RELOCATE - DIRECTIONAL BORE 3-1/4" HDPE FOR A DISTANCE OF APPROXIMATELY 1237 FEET TO AVOID CONFLICTS WITH CITY OF MIAMI PROPOSED DRAINAGE IMPROVEMENT.	COORDINATE WITH CITY OF MIAMI		10-DAYS.
2. PLACE (2) NEW 36" X 48" X 36" 20KRATED HANDHOLE ALONG ROUTE	PLACE (2) HANDHOLE TO FINAL GRADE AS DETERMINE BY CITY OF MIAMI RESTORE ALL CONCRETE SIDEWALK TO SAME OR BETTER CONDITION AS DISTURBED BY CONDUIT/HANDHOLE PLACING.	COORDINATE WITH CITY OF MIAMI		
3. SPLICING OF CABLE	NOT AFFECTING CONSTRUCTION	CONST. COMPLETION		2 DAYS.

NO. 2199 P. 3