

**A&P Consulting Transportation Engineers**

10305 N.W. 41<sup>st</sup> Street, Suite 115  
Miami, Florida 33178  
Phone: (305) 592-7283  
Fax: (305) 593-1594

February 24, 2010

Mr. Steve Massie  
AT&T – Florida  
9101 S.W. 24<sup>th</sup> Street  
Miami, FL 33165

**RE: ADJUSTMENT OF UTILITIES-STATE STATUTES CHAPTER 337.403**

City: Miami  
County: Miami Dade  
Project No: B-30394  
Project Limits: N.W. / N.E. 14<sup>th</sup> Street, From FEC Railroad to N.E. 2<sup>nd</sup> Avenue and North Miami Avenue, From N.E. 13<sup>th</sup> Street to N.E. 15<sup>th</sup> Street.  
Description: Roadway reconstruction, Drainage, Signing and Markings, Lighting and Landscaping Improvements.

Dear Mr. Massie:

The City of Miami Capital Improvements Department has approved the enclosed Utility Work Schedule (UWS). You may consider this notice as your authorization to proceed with the work described on the executed (UWS). This authorization does not constitute acceptance of facilities in the City of Miami Right of Way which are in violation of ADA, Clear Zone, or Control Zone criteria, etc.


All relocation work must be performed in accordance with City of Miami Regulations.

Please be advised that the preconstruction meeting for the project will be held Tuesday, March 9, 2010 at 10:00 AM at the City Managers 10<sup>th</sup> floor Conference Room. A separate invitation from the City Construction Project Manager will be sent to you.

See also enclosed a copy of the signed and sealed set of plans of the subject project.

Should additional information be required, please contact me at 305-592-7283.

Sincerely,

  
Eithel M. Sierra, P.E.  
Utility Coordinator / Project Manager

CITY OF MIAMI  
UTILITY WORK SCHEDULE

Project Number: B-30394 Commission District:  
 Project Name: NW 14 St Improvements  
 Utility Agency/Owner (UAO): BellSouth Telecommunications, Inc. d/b/a AT&T Florida

A. Summary of Utility Work And Execution

NON-CONSTRUCTED ITEMS	ESTIMATED CALENDAR DAYS	CONSTRUCTION ITEMS	ESTIMATED CALENDAR DAYS
Total Preliminary	30	Total Prior Project Construction	21
Total Material Procurement	30	Total During Project Construction	7
Total Right-of-Way Acquisition			
Total Other			

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated 9/8/2009. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.  
 Representative: CLS Telephone Number: 1-800-432-4770  
 UAO Project Representative: Steven B. Massie Telephone Number: 305-222-8745 E-Mail: steve.massie@att.com  
 UAO Field Representative: Martin Rodriguez Telephone Number: 305-663-8231 E-Mail: mr0832@att.com  
 UAO Field Representative: \_\_\_\_\_ Telephone Number: \_\_\_\_\_ E-Mail: \_\_\_\_\_  
 UAO Field Representative: \_\_\_\_\_ Telephone Number: \_\_\_\_\_ E-Mail: \_\_\_\_\_

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:  
 No changes to forms document  
 Appendix "Changes to Forms Document" is attached. \_\_\_\_\_ Number of Attachment Pages.

Authorized Utility Agent:	*Engineer of Record (EOR):	Acceptance by the City of Miami Utilities:
<u><i>Steven B. Massie</i></u> (Signature)	<u><i>E. Sierra</i></u> (Signature)	<u><i>M. Mena</i></u> (Signature)
<u>Steven B. Massie</u> (Printed Name)	<u>E. Sierra</u> (Printed Name)	<u>MANUEL MENA</u> (Printed Name)
<u>Mgr. OSP/Design</u> (Title)	<u>Engineer of Record</u> (Title)	<u>PROJECT MANAGER</u> (Title)
<u>October 31, 2009</u> (Date)	<u>1/12/10</u> (Date)	<u>1/15/10</u> (Date)

(\*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI  
**UTILITY WORK SCHEDULE**

Project Number: B-30394

Commission District:

Project Name: NW 14 St Improvements

Utility Agency/Owner (UAO): BellSouth Telecommunications, Inc. d/b/a AT&T Florida

B. Special Conditions / Constraints

1. AT&T Florida services to remain in place and in service at all times.
2. The roadway contractor must maintain access to all AT&T Florida facilities at all times during road construction.

CITY OF MIAMI  
UTILITY WORK SCHEDULE

Project Number: B-30394

Commission District:

Project Name: NW 14 St Improvements

Utility Agency/Owner (UAO): BallSouth Telecommunications, Inc. d/b/a AT&T Florida

C. Disposition of Facilities (List All Existing & Proposed) on Project:				
UTILITY FACILITIES BY STATUS/ TYPE / SIZE/ MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
<u>NW 14 St</u>				
Sia 11+30 (Lt) to Sia 14+55 (Lt) Exist OT (aerial cable)	Exist aerial cable to be transferred to relocated pole(s)	Completed transfer of other attachments	Prior to Const.	15
Sia 11+30 (Lt) Exist Pole	To be relocated		Prior to Const.	2
Sia 11+80 (Lt) Exist MH	Adjust manhole frame/cover to final grade		During Const.	1
Sia 11+95 (Lt) Exist Pole	To be relocated		Prior to Const.	2
Sia 13+08 (Lt) Exist Pole	To be relocated		Prior to Const.	2
Sia 14+05 (Lt) Exist Pole	FPL pole (to be relocated)		N/A	
Sia 14+54 (Lt) Exist Pole	FPL pole (to be relocated)		N/A	
Sia 14+85 (Rt) Exist MH	Adjust manhole frame/cover to final grade		During Const.	1
Sia 16+05 (Lt) Exist MH	Adjust manhole frame/cover to final grade		During Const.	1

CITY OF MIAMI  
**UTILITY WORK SCHEDULE**

Project Number: B-30394

Commission District:

Project Name: NW 14 St Improvements

Utility Agency/Owner (UAO): BellSouth Telecommunications, Inc. d/b/a AT&T Florida

C: Disposition of Facilities (List All Existing & Proposed) on Project:

UTILITY FACILITIES BY STATUS/ TYPE / SIZE/ MATERIAL / OFFSET TO BASELINE FROM STA. TO STA.	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
<b>NW 14 St</b>	Adjust manhole frame/cover to final grade		During Const	1
Sta 22+07 (Rt) Exist MH	Adjust manhole frame/cover to final grade		During Const	1
Sta 26+27 (Rt) Exist MH	Adjust manhole frame/cover to final grade		During Const	1
<b>North Miami Ave</b>	Adjust manhole frame/cover to final grade		During Const	1
Sta 13+93 (Rt) Exist MH	Adjust manhole frame/cover to final grade		During Const	1
Sta 14+02 (Rt) Exist MH (2)	Adjust manhole frame/cover to final grade		During Const	1