

A&P Consulting Transportation Engineers

10305 N.W. 41st Street, Suite 115
Miami, Florida 33178
Phone: (305) 592-7283
Fax: (305) 593-1594

February 24, 2010

Mr. Leonard Maxwell-Newbold
Comcast - Permit Administrator
2501 SW 145th Avenue
Miramar, Florida 33027

RE: ADJUSTMENT OF UTILITIES-STATE STATUTES CHAPTER 337.403

City: Miami
County: Miami Dade
Project No: B-30394
Project Limits: N.W. / N.E. 14th Street, From FEC Railroad to N.E. 2nd Avenue and North Miami Avenue, From N.E. 13th Street to N.E. 15th Street.
Description: Roadway reconstruction, Drainage, Signing and Markings, Lighting and Landscaping Improvements.

Dear Mr. Maxwell-Newbold:

The City of Miami Capital Improvements Department has approved the enclosed Utility Work Schedule (UWS). You may consider this notice as your authorization to proceed with the work described on the executed (UWS). This authorization does not constitute acceptance of facilities in the City of Miami Right of Way which are in violation of ADA, Clear Zone, or Control Zone criteria, etc.


All relocation work must be performed in accordance with City of Miami Regulations.

Please be advised that the preconstruction meeting for the project will be held Tuesday, March 9, 2010 at 10:00 AM at the City Managers 10th floor Conference Room. A separate invitation from the City Construction Project Manager will be sent to you.

See also enclosed a copy of the signed and sealed set of plans of the subject project.

Should additional information be required, please contact me at 305-592-7283.

Sincerely,


Eithel M. Sierra, P.E.
Utility Coordinator / Project Manager

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30394 Commission District:

Project Name: NW 14th Street Improvements

Utility Agency/Owner (UAO): Comcast (Comcast MUID 3333)

A. Summary of Utility Work And Execution

<u>NON-CONSTRUCTED ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>	<u>CONSTRUCTION ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>
Total Preliminary	n/a	Total Prior Project Construction	5
Total Material Procurement	n/a	Total During Project Construction	n/a
Total Right-of-Way Acquisition	n/a		
Total Other	n/a		




This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated 09/08/2009. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.
Representative: Leonard Maxwell-Newbold Telephone Number: 1-954-447-8405

UAO Project Representative: _____ E-Mail Address: leonard_maxwell-newbold@cable.comcast.com
 UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____
 UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____
 UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:
 No changes to forms document
 Appendix "Changes to Forms Document" is attached. _____ Number of Attachment Pages.

Authorized Utility Agent:  _____ (Signature) Leonard Maxwell-Newbold _____ (Printed Name) Regional Permit Admin. _____ (Title) 01/14/2010 _____ (Date)	*Engineer of Record (EOR):  _____ (Signature) ERIC M. SIERRA _____ (Printed Name) Engineer of Record _____ (Title) 1/14/10 _____ (Date)	Acceptance by the City of Miami Utilities:  _____ (Signature) MANUEL MEJIA _____ (Printed Name) PROJECT MANAGER _____ (Title) 1/15/10 _____ (Date)
---	--	--

(*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30394

Project Name: NW 14th Street Improvements

Commission District:

Utility Agency/Owner (UAO): Comcast (muid_3333)

B. Special Conditions / Constraints

Comcast has existing/active aerial plant within the limits of this project

Comcast active plant shall remain active and in place within the limits of this project

Construction days lost due to unsafe weather conditions or delays by the City's contractor may void the time frames to completing our (Comcast) scheduled relocation effort within this project.

Comcast will be required to transfer its plant to the new FP&L utility poles upon the installation of the pole where needed within the limits of this project.

Comcast pole transfer efforts will be completed during normal Comcast working hours.

Comcast plans to be complete with its relocations prior to the start of construction.

Please contact / notify Comcast in advance (3 days) for any scheduled joint utility onsite review of potential conflict locations that might impact Comcast facilities within the limits of this project.

The contractor shall maintain access to Comcast facilities within the limits of this project at all time.

The roadway production contractor shall provide proper traffic control around all of Comcast's plant during construction.

Comcast will start it's work upon an " All Clear " from FP&L to access (transfer) to the new pole, upon their completion and or when deemed safe by FP&L

Comcast MUID Number 3333_lmn (01/14/2010am)

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30394

Commission District:

Project Name: NW 14th Street Improvements

Utility Agency/Owner (UAO): Comcast mid_3333

C. Disposition of Facilities (List All Existing & Proposed) on Project:

UTILITY FACILITIES BY STATUS/TYPE / SIZE / MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
<p>NW 14th Street (STA. 14 + 165) OH line crossing NW 14th Street at N. Miami Ave (STA. 14 + 55 ~ 0/5 22 (LT') OH line, attached to an existing utility pole which is to be relocated by others</p>	<p>To remain in place. No relocation or adjustment required. Comcast will be required to transfer its line to the new utility pole</p>	<p>N/A New EP&L Pole Installation</p>	<p>N/A Prior to the start of construction</p>	<p>0 5 Days</p>