

A&P Consulting Transportation Engineers

10305 N.W. 41st Street, Suite 115
Miami, Florida 33178
Phone: (305) 592-7283
Fax: (305) 593-1594

February 24, 2010

Mr. Angel Quant
TECO / People's Gas
5101 SW 21 Avenue, Suite 460
Fort Lauderdale, FL 33309

RE: ADJUSTMENT OF UTILITIES-STATE STATUTES CHAPTER 337.403

City: Miami
County: Miami Dade
Project No: B-30394
Project Limits: N.W. / N.E. 14th Street, From FEC Railroad to N.E. 2nd Avenue and North Miami Avenue, From N.E. 13th Street to N.E. 15th Street.
Description: Roadway reconstruction, Drainage, Signing and Markings, Lighting and Landscaping Improvements.

Dear Mr. Quant:

The City of Miami Capital Improvements Department has approved the enclosed Utility Work Schedule (UWS). You may consider this notice as your authorization to proceed with the work described on the executed (UWS). This authorization does not constitute acceptance of facilities in the City of Miami Right of Way which are in violation of ADA, Clear Zone, or Control Zone criteria, etc.


All relocation work must be performed in accordance with City of Miami Regulations.

Please be advised that the preconstruction meeting for the project will be held Tuesday, March 9, 2010 at 10:00 AM at the City Managers 10th floor Conference Room. A separate invitation from the City Construction Project Manager will be sent to you.

See also enclosed a copy of the signed and sealed set of plans of the subject project.

Should additional information be required, please contact me at 305-592-7283.

Sincerely,


Eithel M. Sjerra, P.E.
Utility Coordinator / Project Manager

**CITY OF MIAMI
UTILITY WORK SCHEDULE**

| | |
|--|-----------------------------|
| Project Number: B-30394 | Commission District: |
| Project Name: NW/NE 14 TH STREET FROM F.E.C. RAILROAD TO N.E. 2 ND AVENUE | |
| Utility Agency/Owner (UAO): TECO Peoples Gas | |
| A. Summary of Utility Work And Execution | |

| <u>NON-CONSTRUCTED ITEMS</u> | <u>ESTIMATED CALENDAR DAYS</u> | <u>CONSTRUCTION ITEMS</u> | <u>ESTIMATED CALENDAR DAYS</u> |
|--------------------------------|------------------------------------|-----------------------------------|------------------------------------|
| Total Preliminary | 0 | Total Prior Project Construction | 77 |
| Total Material Procurement | 0 | Total During Project Construction | 0 |
| Total Right-of-Way Acquisition | 0 | | |
| Total Other | 0 | | |

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated _____. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.




During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.
Representative: Sunshine One-Call Telephone Number: _____

UAO Project Representative: Alex Roche Telephone Number: 954-453-0811 E-Mail: arroche@tecoenergy.com
UAO Field Representative: Kevin Drake Telephone Number: 954-444-2100 E-Mail: kjdrake@tecoenergy.com
UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____
UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

- No changes to forms document
- Appendix "Changes to Forms Document" is attached. ___ Number of Attachment Pages.

| | | |
|---|--|--|
| <p>Authorized Utility Agent:  _____ (Signature) Angel Quant _____ (Printed Name) Operations Manager _____ (Title) 08-31-09 _____ (Date)</p> | <p>*Engineer of Record (EOR):  _____ (Signature) Eithal M. Sierra _____ (Printed Name) Engineer of Record _____ (Title) 1/12/10 _____ (Date)</p> | <p>Acceptance by the City of Miami Utilities:  _____ (Signature) MANUEL MENDEZ _____ (Printed Name) PROJECT MANAGER _____ (Title) 1/15/10 _____ (Date)</p> |
|---|--|--|

(*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI
UTILITY WORK SCHEDULE

| | |
|---|----------------------|
| Project Number: B-30394 | Commission District: |
| Project Name: NW/NE 14 TH STREET FROM F.E.C. RAILROAD TO N.E. 2 ND AVENUE. | |
| Utility Agency/Owner (UAO): TECO-Peoples Gas | |
| B. Special Conditions / Constraints | |
| 1. Roadway contractor must maintain access to all TECO-Peoples Gas facilities at all times during roadway construction. | |

CITY OF MIAMI
UTILITY WORK SCHEDULE

| Project Number: B-30394 | | Commission District: | | |
|---|----------------------------------|----------------------|---------------------|---------------------------|
| Project Name: NW/NE 14 TH STREET FROM F.E.C. RAILROAD TO N.E. 2 ND AVENUE. | | | | |
| Utility Agency/Owner (UAO): TECO-Peoples Gas | | | | |
| Disposition of Facilities (List All Existing & Proposed) on Project: | | | | |
| UTILITY FACILITIES BY STATUS / TYPE / SIZE / MATERIAL / OFFSET TO BASELINE FROM STA TO STA | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | M.O.T. PHASE NUMBER | CONSECUTIVE CALENDAR DAYS |
| Existing facilities to be relocated/adjusted Existing 4" plastic main along east side of N. Miami Ave. from Sta. 8+20 to 12+00. | To be retired in place. | N/A | N/A | 1 |
| Existing 4" plastic main along the south side of NW 14 th St. from Sta. 15+00 to 16+25. | To be retired in place. | N/A | N/A | 1 |
| Existing 2" plastic main along the south side of NW/NE 14 th St. from Sta. 16+25 to 25+40. | To be retired in place. | N/A | N/A | 1 |
| Existing 4" plastic main along the west side of NE Miami Ct. from existing 2" main along NE 14 th St. to Sta. 10+85. | To be retired in place. | N/A | N/A | 1 |
| Connect existing 4" plastic main along the east side of NE Miami Ct., south of NE 14 th St. to new 4" main along NE 14 th St. | Transfer connection to new main. | N/A | N/A | 4 |
| Existing 1-1/4" plastic main along the east side of NE Miami Ct. from existing 2" main along NE 14 th St. to Sta. 11+11. | To be retired in place. | N/A | N/A | 1 |
| Existing 1-1/4" plastic gas main along the east side of NE 1 st Ave. from Sta. 8+60 to existing 2" main along NE 14 th St. | To be retired in place. | N/A | N/A | 1 |
| Existing 2" plastic main along the east side of NE 1 st Ave. from existing 2" main along NE 14 th St. to Sta. 11+77. | To be retired in place. | N/A | N/A | 1 |
| Existing 2" plastic main along the east side of NE 1 st Ct. from Sta. 8+60 to existing 2" main along the south side of NE 14 th St. | To be retired in place. | N/A | N/A | 1 |
| Existing 1-1/4" plastic gas main along the east side of NE 1 st Ct. from existing 2" main along NE 14 th St. to Sta. 10+90. | To be retired in place. | N/A | N/A | 1 |

CITY OF MIAMI
UTILITY WORK SCHEDULE

| Project Number: B-30394 | | Commission District: | | |
|---|---|----------------------|---------------------|---------------------------|
| Project Name: NW/NE 14 TH STREET FROM F.E.C. RAILROAD TO N.E. 2 ND AVENUE. | | | | |
| Utility Agency/Owner (UAO): TECO Peoples Gas | | | | |
| C. Disposition of Facilities: (List All Existing & Proposed) on Project: | | | | |
| UTILITY FACILITIES BY STATUS/ TYPE / SIZE/ MATERIAL / OFFSET TO BASELINE FROM STA TO STA | DESCRIPTION OF UTILITY WORK | DEPENDENT ACTIVITIES | M.O.T. PHASE NUMBER | CONSECUTIVE CALENDAR DAYS |
| New facilities 4" plastic main along the east side of N. Miami Ave. from Sta. 8+20 to 12+00. | Install new gas main. | N/A | N/A | 14 |
| 4" plastic main along the south side of NW 14 th St. from Sta. 15+00 to 16+25. | Install new gas main. | N/A | N/A | 5 |
| 2" plastic gas main along the south side of NW/NE 14 th St. from Sta. 16+25 to 25+40. | Install new gas main. | N/A | N/A | 21 |
| 2" plastic main along west side of NE Miami Ct. from new 2" main along NE 14 th St. to Sta. 10+85. | Install new gas main. | N/A | N/A | 4 |
| 2" plastic main along east side of NE Miami Pl from new 2" main along NE 14 th St. to Sta. 11+11 | Install new gas main. | N/A | N/A | 4 |
| 2" plastic main along the east side of NE 1 st Ave. from Sta. 8+60 to new 2" main along NE 14 th St. | Install new gas main. | N/A | N/A | 4 |
| 2" plastic main along the east side of NE 1 st Ave. from new 2" main along NE 14 th St. to Sta. 11+77 | Install new gas main. | N/A | N/A | 4 |
| 2" plastic main along the east side of NE 1 st Ct. from Sta. 8+60 to new 2" main along NE 14 th St. | Install new gas main. | N/A | N/A | 4 |
| 2" plastic gas main along east side of NE 1 st Ct. from new 2" main along NE 14 th St. to Sta. 10+90 | Install new gas main. | N/A | N/A | 4 |
| Existing facilities to remain 4" plastic main along N. Miami Ave. from Sta. 3+50 to 8+20 and from Sta. 12+00 to 14+60. | To remain in place. No relocation required. | N/A | N/A | N/A |
| 4" plastic main along NE 15 th St. | To remain in place. No relocation required. | N/A | N/A | N/A |
| 2" steel main along NW 13 th St. | To remain in place. No relocation required. | N/A | N/A | N/A |
| 2" plastic main along the north side of NE 14 th St. from Sta. 25+40 to 27+08. | To remain in place. No relocation required. | N/A | N/A | N/A |