

**A&P Consulting Transportation Engineers**

10305 N.W. 41<sup>st</sup> Street, Suite 115  
Miami, Florida 33178  
Phone: (305) 592-7283  
Fax: (305) 593-1594

February 24, 2010

Mr. Patrick Chong  
Miami-Dade Water & Sewer Department  
3071 SW 38<sup>th</sup> Avenue  
Miami, Florida 33146-1520

**RE: ADJUSTMENT OF UTILITIES-STATE STATUTES CHAPTER 337.403**

City: Miami  
County: Miami Dade  
Project No.: B-30394  
Project Limits: N.W. / N.E. 14<sup>th</sup> Street, From FEC Railroad to N.E. 2<sup>nd</sup> Avenue and North Miami Avenue, From N.E. 13<sup>th</sup> Street to N.E. 15<sup>th</sup> Street.  
Description: Roadway reconstruction, Drainage, Signing and Markings, Lighting and Landscaping Improvements.

Dear Mr. Chong:

The City of Miami Capital Improvements Department has approved the enclosed Utility Work Schedule (UWS). You may consider this notice as your authorization to proceed with the work described on the executed (UWS). This authorization does not constitute acceptance of facilities in the City of Miami Right of Way which are in violation of ADA, Clear Zone, or Control Zone criteria, etc.

All relocation work must be performed in accordance with City of Miami Regulations.

Please be advised that the preconstruction meeting for the project will be held Tuesday, March 9, 2010 at 10:00 AM at the City Managers 10<sup>th</sup> floor Conference Room. A separate invitation from the City Construction Project Manager will be sent to you.

See also enclosed a copy of the signed and sealed set of plans of the subject project.

Should additional information be required, please contact me at 305-592-7283.

Sincerely,

  
Eithel M. Sierra, P.E.  
Utility Coordinator / Project Manager

CITY OF MIAMI  
UTILITY WORK SCHEDULE

Project Number: B-30394	Commission District:
Project Name: NW/NE 14-St from FEC Railroad to NE 2 Ave	
Utility Agency/Owner (UAO): Miami-Dade Water and Sewer Department	
A. Summary of Utility Work and Execution	

<u>NON-CONSTRUCTED ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>	<u>CONSTRUCTION ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>
Total Preliminary	_____	Total Prior Project Construction	_____
Total Material Procurement	_____	Total During Project Construction	8 Total
Right-of-Way Acquisition	_____		
Total Other	_____		

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated September 19, 2009. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.




During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.  
 Representative: \_\_\_\_\_ Telephone Number: \_\_\_\_\_

- UAO Project Representative: See section B Telephone Number: See section B E-Mail: See section B
- UAO Field Representative: See section B Telephone Number: See section B E-Mail: See section B
- UAO Field Representative: See section B Telephone Number: See section B E-Mail: See section B
- UAO Field Representative: See section B Telephone Number: See section B E-Mail: See section B

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

- No changes to forms document
- Appendix "Changes to Forms Document" is attached. \_\_\_\_\_ Number of Attachment Pages:

Authorized Utility Agent:  _____ (Signature) Phillip Torres, P.E. _____ (Printed Name) Utility Coordination Sup. _____ (Title) Sept 25, 2009 _____ (Date)	*Engineer of Record (EOR):  _____ (Signature) Eivor M. Sierra _____ (Printed Name) Engineer of Record _____ (Title) 1/12/10 _____ (Date)	Acceptance by the City of Miami Utilities:  _____ (Signature) MANUEL MENIDO _____ (Printed Name) PROJECT MANAGER _____ (Title) 1/15/10 _____ (Date)
--	---	--

(\*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI  
**UTILITY WORK SCHEDULE**

<p><b>Project Number:</b> B-30394.</p> <p><b>Project Name:</b> NW/NE 14 St from FEC railroad to NE 2 Ave</p> <p><b>Utility Agency/Owner (UAO):</b> Miami-Dade Water and Sewer Department</p>	<p><b>Commission District:</b></p>
<p><b>B. Special Conditions / Constraints</b></p>	
<p>City of Miami Project # B-30394 NW/NE 14 St from FEC railroad to NE 2 Ave.</p>	
<p>1- MDWASD requires that access to all water and sewer valves, sanitary sewer manholes, and other control mechanisms be maintained throughout construction in the event of an emergency to ensure the public health and safety. Covering valve boxes and manholes can be considered unauthorized obstruction of and tampering with Department Utilities.</p>	
<p>2- All WASD valve boxes, manholes covers, and water meter boxes to be adjusted by City of Miami Roadway contractor, if new meterboxes are needed the roadway contractor is to contact Mr. Juan Pelay of MDWASD at (786) 268-5469.</p>	
<p>3- The protection of the existing water and sewer mains throughout the construction process is <b>CRITICAL</b> to the ongoing operation of MDWASD. The City's contractor and WASD must work together on any measures that need to be implemented for the protection of water or sewer mains.</p>	
<p>4- The City's contractor shall coordinate and work with WASD to adjust, relocate and install all WASD facilities that require work to be performed during construction of the road.</p>	
<p>5- City's contractor to contact Mr. Juan Pelay of the WASD Meter Operations &amp; Maintenance at (786)-268-5469 to coordinate and schedule the relocation of WASD water meters.</p>	
<p>6- City's contractor to contact Mr. Dennis Terry of the WASD Hydrant shop at (305) 460-4926 to coordinate &amp; schedule the adjustment, relocation or removal of WASD fire hydrants.</p>	
<p><b>Contact Information:</b></p>	
<p><b>EMERGENCY HOTLINE:</b> (786) 552-8901.</p>	
<p>Armando Rubio: Luis Agular: Rod Lovett: Al Galambos: Isaac Gutierrez:</p>	<p>(786) 268-5161 (786) 268-5041 (786) 268-5025 (786) 268-5501 (786) 268-5173</p>
<p>AJRUB01@miamidade.gov LAGUI@miamidade.gov RODLO@miamidade.gov AGALA@miamidade.gov IGUTI@miamidade.gov</p>	
<p>Chief, Construction Management Div. Chief, Water Distribution Maintenance. Chief, Sewer Collection Maintenance. Chief, Pump Station Maintenance Div. Pump Station Unit-Construction.</p>	

CITY OF MIAMI  
**UTILITY WORK SCHEDULE**

Project Number: B-30394		Commission District:		
Project Name: NW/NE 14 St from FEC railroad to NE 2 Ave				
Utility Agency/Owner (UAO): Miami-Dade Water and Sewer Department				
C. Disposition of Facilities (List All Existing & Proposed) on Project:				
UTILITY FACILITIES BY STATUS / TYPE / SIZE / MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
Existing Fire Hydrants Sta. 23+17 (LT) NE 14 St	To be retired once new FH in service at Sta. 22+95 (LT) NE 14 St.		During Const	1 Day
Existing water meters to be relocated Sta. 23+43 (LT) NE 14 St Sta. 24+23 (LT) NE 14 St Sta. 25+40 (LT) NE 14 St Sta. 3+82 (RL) N. Miami Ave Sta. 4+50 (LT) N. Miami Ave Sta. 4+98 (LT) N. Miami Ave Sta. 8+40 (LT) N. Miami Ave	Existing water meter to be relocated further north closer to RMW line. Existing water meter to be relocated further north closer to RMW line. Existing water meter to be relocated 5 feet north. Existing water meter to be relocated out of driveway. Existing water meter to be relocated out of driveway. Existing water meter to be relocated 10 feet west. Existing water meter to be relocated out of drive way.		During Const During Const During Const During Const During Const During Const During Const	1 Day 1 Day 1 Day 1 Day 1 Day 1 Day 1 Day