

A&P Consulting Transportation Engineers

10305 N.W. 41st Street, Suite 115
Miami, Florida 33178
Phone: (305) 592-7283
Fax: (305) 593-1594

February 24, 2010

Mr. Jason Sanon
Florida Power and Light Company
4200 W. Flagler Street
Miami, Florida 33134

RE: ADJUSTMENT OF UTILITIES-STATE STATUTES CHAPTER 337.403

City: Miami
County: Miami Dade
Project No: B-30394
Project Limits: N.W. / N.E. 14th Street, From FEC Railroad to N.E. 2nd Avenue and North Miami Avenue, From N.E. 13th Street to N.E. 15th Street.
Description: Roadway reconstruction, Drainage, Signing and Markings, Lighting and Landscaping Improvements.

Dear Mr. Sanon:

The City of Miami Capital Improvements Department has approved the enclosed Utility Work Schedule (UWS). You may consider this notice as your authorization to proceed with the work described on the executed (UWS). This authorization does not constitute acceptance of facilities in the City of Miami Right of Way which are in violation of ADA, Clear Zone, or Control Zone criteria, etc.


All relocation work must be performed in accordance with City of Miami Regulations.

Please be advised that the preconstruction meeting for the project will be held Tuesday, March 9, 2010 at 10:00 AM at the City Managers 10th floor Conference Room. A separate invitation from the City Construction Project Manager will be sent to you.

See also enclosed a copy of the signed and sealed set of plans of the subject project.

Should additional information be required, please contact me at 305-592-7283.

Sincerely,


Eithel M. Sierra, P.E.
Utility Coordinator / Project Manager

CITY OF MIAMI
UTILITY WORK SCHEDULE

UTILITIES

Project Number: B-30394		Commission District: 2	
Project Name: Adjustment of Utilities			
Utility Agency/Owner (UAO): Florida Power & Light			
A. Summary of Utility Work And Execution			
<u>NON-CONSTRUCTED ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>	<u>CONSTRUCTION ITEMS</u>	<u>ESTIMATED CALENDAR DAYS</u>
Total Preliminary	60	Total Prior Project Construction	_____
Total Material Procurement	30	Total During Project Construction	_____
Total Right-of-Way Acquisition	0		
Total Other	30		

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated 3/13/2009. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

UAO Project Representative: Jason Sanon Telephone Number: 305-569-4151 E-Mail: jason_sanon@fpl.com

UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____




UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

No changes to forms document

Appendix "Changes to Forms Document" is attached: _____ Number of Attachment Pages.

Authorized Utility Agent:  _____ (Signature) Jason Sanon _____ (Printed Name) Utility Coordinator _____ (Title) 9/17/2009 _____ (Date)	*Engineer of Record (EOR):  _____ (Signature) E. Sierra _____ (Printed Name) Engineer of Record _____ (Title) 11/2/10 _____ (Date)	Acceptance by the City of Miami Utilities:  _____ (Signature) MANUEL MENDEZ _____ (Printed Name) Project Manager _____ (Title) 1/15/10 _____ (Date)
---	---	---

(*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI
UTILITY WORK SCHEDULE

UTILITIES

Project Number: B-30394

Commission District: 2

Project Name: Adjustment of Utilities

Utility Agency/Owner (UAO): Florida Power & Light

Special Conditions / Constraints

- B.
1. All work to be completed during normal FPL working hours (8:00 AM to 4:00 PM, Monday - Friday).
 2. FPL schedules to complete all relocation work designated in ten weeks of job being released. The scheduled completion is contingent upon the timely return of this (approved) Utility Work Schedule, and the approval agreement letter for reimbursement.
 3. FPL will not be liable for any down time claims, in whole or part, by the City of Miami Contractor, which are due to delays caused by any other Utility or Contractor involved in this project.
 4. Construction days lost during the work by FPL caused by inclement weather, storm restoration activities or City of Miami Contractor delays may void the time frames with this relocation schedule.
 5. All existing FPL facilities must remain in place and energized until the new facilities are installed and operational.
 6. The roadway Contractor and all of his sub-contractors must abide by all OSHA Rules and Regulations regarding clearances to FPL's energized electrical facilities.
 7. City of Miami Contractor to maintain a minimum distance of 5 feet from excavating, digging, trenching, or the likes, to any FPL pole bases and/or down guys.
 8. In case of any unforeseen conflicts, FPL will require 30 days lead time to respond.
 9. Prior to FPL adjusting Manholes, City of Miami Contractor to determine and provide written dimensions to FPL, with a 15-days lead time.
 10. FPL to remove Old Poles, left behind from the relocation work, within 30 days after Attachees have advised FPL of being transferred off of those Old Poles.
 11. FPL calls your attention to the fact that there are energized high voltage electric lines located in the area of this project. It is imperative that you visually survey the area, and that you also take the necessary steps to identify all Underground facilities prior to commencing construction and determine whether the construction of any proposed improvement will bring any person, tool, machinery, equipment or object closer to FPL's power lines than the OSHA-prescribed limits. Please before digging make sure to contact Florida One-Call Sunshine to locate FPL's facilities.

CITY OF MIAMI
UTILITY WORK SCHEDULE

UTILITIES

Act Number: B-30394

Commission District: 2

Project Name: Adjustment of Utilities

Utility Agency/Owner (UAO): Florida Power & Light

C.		Disposition of Facilities (List All Existing & Proposed) on Project	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
UTILITY FACILITIES BY STATUS/ TYPE/SIZE/MATERIAL/OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK				
1. ADJUST MANHOLE AT C/L NW 14" ST STA. 10 + 56 Approx. offset 15.00' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	1	
2. RELO. POLE AT C/L NW 14" ST STA. 10 + 40.00 Approx. offset 25.00' RT	Pole will be relocated	None	Prior to construction	2	
3. ADJUST MANHOLE AT C/L N. MIAMI AVE STA. 70 + 65 Approx. offset 15.00' LT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	1	
4. POLE AT C/L NW 14" ST STA. 14 + 52 Approx. offset 23.00' LT	Pole will be relocated belongs to FPL	AT&T will have to remove their facilities	Prior to construction	2	
5. ADJUST MANHOLE AT C/L NW 14" ST STA. 11 + 45 Approx. offset 16.00' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	1	
6. POLE AT C/L NW 14" ST STA. 14 + 83 Approx. offset 21.00' RT	Pole will be relocated belongs to FPL	AT&T will have to remove their facilities	Prior to construction	2	
7.					
8.					
9. POLE AT C/L NW 14" ST STA. 14 + 05 Approx. offset 20.00' LT	Pole will be relocated belongs to FPL	Facilities from other Utilities	Prior to construction		
10. ADJUST MANHOLE AT C/L NW 14" ST STA. 14 + 65 Approx. offset 7' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	Prior to construction	2	
11. ADJUST MANHOLE AT C/L N. MIAMI AVE STA. 10 + 65 Approx. offset 40.00' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	1	
12. ADJUST MANHOLE AT C/L NW 14" ST STA. 16 + 35 Approx. offset 17' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	Prior to construction	2	
13. ADJUST MANHOLE AT C/L NW 14" ST STA. 17 + 08 Approx. offset 20.00' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	4	
14. RELO. POLE AT C/L NW 14" ST STA. 17 + 28 Approx. offset 25' LT	Pole will be relocated	None	Prior to construction	2	
15. ADJUST MANHOLE AT C/L NW 14" ST STA. 10 + 68 Approx. offset 15.00' RT	Facilities will be adjusted to final grade	Contractor will have to provide FPL with final grade	During construction	1	